Updated 07/23/2024	Smith & Perkins	Cox School of Business	Weber End Zone	Ford Stadium West Suites Elevator	Fondren Library Relocation	Rees-Jones Library of the American West	Morrison Bell Track Resurface	Armstrong Fieldhouse Broadcast Studio	Zeta Tau Alpha Sorority Conversion to Parking Center
Construction Fence Up	Complete	Complete	Complete	January 2025	N/A	Complete	Complete	N/A	Complete
Elevators	Complete	7/26	8/1	May 2025	N/A	TBD	N/A	N/A	N/A
Ribbon Cutting	N/A	Complete	9/5 and 9/6	N/A	N/A	TBD	N/A	N/A	N/A
Construction Fence Down	7/22	Partial Removal – Complete 8/23 – Remainder	8/5	May 2025	N/A	12/1/2026	9/4	N/A	8/14
Final Inspections	Complete – Approval for Furniture Only				Complete - L3 East Dean's Suite L1 Reception/Lobby Complete - L1 Loading Dock, L3 West Offices, Basement Kitchenette and Offices 7/29 - L3 East Restrooms, L3 West Restrooms	11/16- 12/1/2026	8/26	Complete	8/15

Certificate of Occupancy